

FIRSTTHING · PRE-INSTALLATION CONSUMPTION REPORT

Before installation

Print Back Co

 Meter installed 15-07-2026
 Generated 25 Sept 2026

Noida

Block A circuit · 50 metered lights of 900 represented

RECORDED VS THEORETICAL

+3%

As predicted

11 counted days averaged **12.41** kWh/day against a theoretical **12.00** kWh/day (count × W × hours ÷ 1000). The circuit behaves as its inventory predicts. This average is the baseline every post-installation savings figure will be measured against.

THEORETICAL

12.00 kWh/day

RECORDED AVERAGE

12.41 kWh/day

DAYS COUNTED

11 of 12 recorded

EXCLUDED

1 day

What is on this circuit

the survey's load inventory

DEVICE	COUNT	W EACH	RUNS	KWH/DAY
Tube light 20W	25	20	24 h	12.00
Theoretical daily consumption				12.00

Recorded consumption, day by day

Excluded days are shown, never hidden

DATE	KWH	VS THEORY	DATE	KWH	VS THEORY
Thu 16	11.80	-2%	Wed 22	12.70	+6%
Fri 17	12.25	+2%	Thu 23	13.15	+10%
Sat 18	12.70	+6%	Fri 24	11.80	-2%
Sun 19	13.15	+10%	Sat 25	12.25	+2%
Mon 20	11.80	-2%	Sun 26	12.70	+6%
Tue 21	12.25	+2%	Mon 27	13.15	+10%

☐ As predicted within ±5%
 ☐ Worth a look ±5-10%
 ☒ Excluded — not counted in the average

Mon 27 Jul — Partial day — 9 of 24 hours in the export

FirsThing · every figure traces to stored daily readings and the recorded inventory (INV-02).

Print Back Co · Block A · pre-installation